Pre-Launch and Grand-Opening Plan

Document No. AUR-MKT-04 · Version 0.1 (Draft) · Owner: General Manager · Effective: [Date]

1. Purpose

This plan takes The Aura Reset Center from today to a full studio three months after opening. It sets the phases, the founding-100 campaign, the November launch evening, guest lists, budget lines, owners and the numbers we will watch. Dates in square brackets are confirmed by the General Manager once the fit-out handover and Elevé installation dates are fixed.

2. Objectives

1. Fill the 100 founding-member places before the launch evening.
2. Open with every Host trained and signed off by Elevé Health on every unit.
3. Run a calm, flawless soft opening that tests every modality and every booking flow.
4. Host a launch evening that guests, press and partners remember for how it made them feel.
5. Reach steady weekly utilisation and membership targets within 90 days.

3. Phases

PHASE 1 — NOW: FOUNDATIONS

- Confirm opening date, trade licence and DHA status for IV therapy and hyperbaric oxygen [DHA licence / approval reference].
- Activate [Phone], [WhatsApp], [Email], [Instagram]; publish the founding-member list on [Website].
- Brief photographer for "Behind the build" content at 332 Jumeirah First.
- Agree launch evening date, guest list owners and budget.

PHASE 2 — FOUNDING LIST OPEN

- Founding-100 campaign live (section 4).
- Weekly social calendar running (AUR-MKT-05).
- Corporate partner and wellness creator outreach begins.

PHASE 3 — HOSTS TRAINED

- Elevé installation and calibration complete; units signed off to clinical spec.
- Elevé host training on all units; each Host signed off per modality.
- Clinical Lead completes IV protocols and DHA readiness.
- Internal "friends and family" sessions to rehearse flows: arrival, breathing ritual, screening, each modality, checkout.

PHASE 4 — SOFT OPENING

- [3–7] days, founding members first, limited slots per time band.
- Every guest asked for feedback; daily stand-up to fix issues.
- Booking software, payment provider and invoices tested end to end.

PHASE 5 — NOVEMBER LAUNCH EVENING

- Official opening (section 5).

PHASE 6 — FIRST 90 DAYS

- Convert founding list and launch guests to memberships.
- Guest-pass conversion and referral programme live (AUR-MKT-07).
- Monthly review of KPIs; adjust time bands, staffing and content.

4. Founding-100 campaign

Offer (from website): launch price locked for 12 months; two guest passes every month for the first three months; invitation to the November launch evening; first choice of opening-week sessions. No payment taken on joining the list.

Message: "A recovery studio for the modern nervous system, opening in Jumeirah 1. The first 100 are welcomed first."

Channels:

- Website founding-member form and a counter showing places remaining [if approved].
- Instagram and TikTok: Behind the build, Meet the hosts, Founder story.
- LinkedIn: Elevé partnership, corporate wellness.
- WhatsApp broadcast to the list, with consent.
- Founder and CEO personal networks.
- Wellness creators invited to a preview.

Mechanics:

1. Guest joins list; confirmation email with founding-member number.
2. Host or General Manager calls or messages within [48] hours to welcome and answer questions.
3. Launch evening invitation sent [3] weeks before.
4. Opening-week session choice offered in sign-up order.
5. Membership activated at first visit; locked price recorded in the booking system.

5. Launch evening run-of-show

Date: [Date], November 2026 · Venue: The Aura Reset Center, 332 Jumeirah First · Capacity: [___] guests

Time	Moment	Detail	Owner
[T −4h]	Final set-up	Lighting, aura-ring installation, sound, scent, catering set, rooms reset	General Manager
[T −1h]	Team briefing	Run-of-show, room stations, safety, consent wristbands for photography	General Manager
T	Arrival	Welcome by Hosts, robes-optional tour route, non-alcoholic welcome drink	Lead Host
T +20	Opening breath	Whole room: "In for four, out for six", led by breathwork guide	Breathwork guide
T +30	Welcome words	Founder & CEO, then CEO; Elevé Health representative	Founder & CEO
T +45	Studio experiences	Short demos at stations: red-light bed, compression, salt cabin, dry float. No cold or HBOT sessions for guests on the night [to be confirmed]	Hosts
T +45	Elevé tech corner	Elevé team explains installation and calibration standard	Elevé Health
T +90	Founding-member moment	Founding members recognised; opening-week booking desk open	General Manager
T +120	Close	Gift bag, thank-you, follow-up message within 24 hours	Lead Host

Safety: no guest uses cryotherapy, cold plunge, hyperbaric oxygen or IV therapy on the night. Photography only of guests wearing a consent wristband. First aid and fire marshal named [Name].

6. Guest list categories

Category	Who	Target number	Owner
Founding members	First 100 on the list, plus one guest [if capacity]	[___]	General Manager
Press	Lifestyle, wellness and business media in the UAE	[___]	[PR agency / Marketing lead]
Wellness creators	Creators aligned with calm, wellness and Dubai lifestyle; no hype-led accounts	[___]	[Marketing lead]

Category	Who	Target number	Owner
Corporate partners	HR and wellbeing leads from target companies, hotels, airlines	[___]	CEO
Elevé team	Elevé Health leadership, technicians and trainers	[___]	Founder & CEO
Friends of The Aura	Landlord, contractors, advisers, neighbours	[___]	Founder & CEO

7. Budget lines

Line	Phase	Budget	Owner
Photography and video (build, hosts, launch)	1–5	AED [___]	Marketing lead
Paid social (founding-100)	2	AED [___]	Marketing lead
PR agency or freelance support	2–5	AED [___]	CEO
Creator preview sessions (cost of sessions)	3–4	AED [___]	General Manager
Print and signage (invitations, menus, wayfinding)	3–5	AED [___]	General Manager
Launch evening: catering and non-alcoholic drinks	5	AED [___]	General Manager
Launch evening: lighting, sound, styling	5	AED [___]	General Manager
Gift bags	5	AED [___]	General Manager
Staffing (extra hours, security, valet)	5	AED [___]	General Manager
Contingency ([10]%)	All	AED [___]	CEO
Total		**AED [___]**	CEO

Spending follows the delegation of authority (AUR-GOV-02) and purchasing procedure (AUR-FIN-10).

8. Owners

Area	Accountable	Supports
Overall plan and budget	CEO	Founder & CEO
Brand, story, Elevé relationship	Founder & CEO	CEO
Day-to-day delivery, studio readiness,	General Manager	Lead Host

Area	Accountable	Supports
launch evening		
Social and content	[Marketing lead]	Hosts
Clinical readiness (IV, screening)	[Clinical Lead]	General Manager
Host training sign-off	Elevé Health	General Manager

9. KPIs

KPI	Target	Measured
Founding list sign-ups	100 before launch evening	Weekly
Founding list to paid membership conversion	[___]% within 30 days of opening	Monthly
Launch evening attendance vs RSVPs	[___]%	Once
Press pieces published	[___] in first 30 days	Monthly
Instagram followers / reach	[___] / [___] by opening	Weekly
Weekly sessions booked	[___] by day 90	Weekly
Utilisation by modality	[___]% average by day 90	Weekly
Guest-pass to first paid visit conversion	[___]%	Monthly
Active members	[___] by day 90	Monthly
Guest satisfaction	[___] average rating	Monthly

10. Timeline

Phase	Window	Key milestone	Owner	Status
1. Foundations	[Date] – [Date]	Channels live; founding list published	General Manager	☐
2. Founding list open	[Date] – launch evening	100 sign-ups	Marketing lead	☐
3. Hosts trained	[Date] – [Date]	Elevé sign-off on all units and Hosts	General Manager	☐
4. Soft opening	[Date] – [Date]	All flows tested with founding members	General Manager	☐
5. Launch evening	[Date], November 2026	Official opening	Founder & CEO	☐
6. First 90 days	Opening – [Date]	KPI targets met; review	CEO	☐